From: Dann Hart
To: "Kellie Copplestone"
Subject: RE: WCAA Access Parking Schedule Update
Date: Sunday, June 03, 2012 8:20:00 AM

Hello Kellie:

We have many jobs on hold for the work at Metro. This late I doubt I can schedule something else on Monday. Please be sure that Tuesday is the day. We are booked for Thursday and Friday.

Dann

From: Kellie Copplestone [mailto:kcopplestone@w3group.net]
Sent: Sunday, June 03, 2012 4:11 AM
To: 'ddhart@COMCAST.NET'
Subject: Re: WCAA Access Parking Schedule Update

Let's make it tues 6/5. We are trying to get some traffic topping done but the weather is holding us back. I will confirm monday.

From: Dann Hart
To: Kellie Copplestone
Sent: Sat Jun 02 23:33:45 2012
Subject: RE: WCAA Access Parking Schedule Update
Hello Kellie:

You don't need us 6-4-2012, correct?

From: Kellie Copplestone [mailto:kcopplestone@w3group.net]
Sent: Saturday, June 02, 2012 7:24 PM
To: Kelly Ferencz (kelly.ferencz@wcaa.us)
Cc: Teresa.Clendening@wcaa.us; Tom Brennan (tbrennan@bdc-inc.com); Stella Brennan (sbrennan@bdc-inc.com); Mike Desjardine (mdesjardine@bluestardemo.com); kkulas@spectrumneon.com; banton@royalresto.com; ed@alsasphalt.com; Dann Hart; markb@future-group.com
Subject: WCAA Access Parking Schedule Update

I have conducted a major overhaul of our schedule based on Bulletin No. CW1 and rethinking McNamara phasing. Please take the time to review and understand our plan.

Target Parking Space Securing Dates:
Green Lot Starting 6/18/12 (for Temp Spaces) (or sooner if approved)
Blue Deck Phase 2 Level 4, 3 & 2 Starting 6/18/12 (or sooner if approved)
Mc Deck Phase 2 Level 6, 5 & 4 Starting 6/18/12 (or sooner if approved)
Blue Deck Phase 2 Level 1 Starting 7/4/12 (if not sooner if we can stripe earlier)
Mc Deck Phase 3 Level 3, 2 &1 Starting 7/16/12

Kelly - I am working on the closure plans for the parking folks review.

Thanks,
Kellie Copplestone